ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ .....

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಕೆಲಸದ ಹೆಸರು:- **Improvements and Development and Widening of road from National Highway to Railway Line Via Nitte Meenakshi College Road till BBMP Limits**

* * * * * * *

1) ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ಟೆಂಡರ್ ಆಧಾರದ ಮೇಲೆ ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: **17/2021-22 ದಿನಾಂಕ: 25-08-2021** ರಂತೆ ಗುತ್ತಿಗೆದಾರರಾದ **M/s SLP Infra Engineers Pvt Ltd.,** ಬೆಂಗಳೂರು ರವರಿಗೆ ವಹಿಸಿಕೊಟ್ಟಿರುತ್ತದೆ. ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ಸಮರ್ಪಕವಾಗಿ ನಿರ್ವಹಿಸಿದ್ದು, ಸಂಬಂಧಿಸಿದಂತೆ ಕಾಮಗಾರಿಯ **ಎರಡನೇ ಹಾಗೂ ಅಂತಿಮ**

2) ಬಿಲ್ಲನ್ನು ರೂ.**11.11.13.180.28(ಜಿ.ಎಸ್.ಟಿ.ಸೇರಿ)** ಗಳಿಗೆ ತಯಾರಿಸಿ ಅಳತೆಗಳನ್ನು ಅಳತೆ ಪುಸ್ತಕ: **11/2020-21** ಪುಟ ಸಂಖ್ಯೆ: **583533-583558** ರಲ್ಲಿ ನಮೂದಿಸಿ ಬಿಲ್ ಪಾವತಿಗಾಗಿ ಕಡತವನ್ನು ಸಲ್ಲಿಸಿದೆ.

8/9/23

ಸ.ಕಾ.ಅ (ಯೋ)

ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ತೃಪ್ತಿಕರವಾಗಿ ನಿರ್ವಹಿಸಿರುವ ಗುತ್ತಿಗೆದಾರರಾದ **M/s SLP Infra Engineers** ಬೆಂಗಳೂರು ರವರಿಗೆ **ಎರಡನೇ ಹಾಗೂ ಅಂತಿಮ** ಬಿಲ್ ಮೊತ್ತ ರೂ. **11.11.13.180.28**ಗಳಿಗೆ ಪಾವತಿ ಮಾಡಲು ಕಡತವನ್ನು ತಮ್ಮ ಘನ ಆದೇಶಕ್ಕಾಗಿ

3) ಮಂಡಿಸಿದೆ.

8/09/23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

4) ಕ್ರ.ಅ (ಯೋ)

5) ಸದರಿ ಕೆಲಸಗಳು 2ನೆ ಕಂತಿನ ಬಿಲ್ಲಿನ ಮೊತ್ತ 11,11,13,180/- ಕ್ಕೂ ಹಾಗೂ ಜಿ.ಎಸ್.ಟಿ ರೂ 1,00,39,620/- ಕ್ಕೂ (ಸಿವಿಲ್ ಅಂದಾಜಿನಲ್ಲಿ)

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಅಂಗೀಕರಿಸಿದೆ.

M. [illegible]

ಅಧಿ

(6) ತಹಸೀಲ್ದಾರ್ ಕಛೇರಿ ಕಂದಾಯ ನಿರೀಕ್ಷಕರು ಹಾಗೂ ಕಂದಾಯ ಅಧಿಕಾರಿಗಳು ಸಲ್ಲಿಸಿರುವ ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿ ಕೋರಿರುವಂತೆ ಸರ್ವೆ ನಂ. 5 ರ ಪರಿಹಾರಧನ 11,11,000/- ಹಾಗೂ ಸರ್ವೆ ನಂ. 2 ರ ಪರಿಹಾರಧನ 10,13,200/- ಒಟ್ಟಾರೆ 10,5,96,800/- ಗಳನ್ನು ಅನುಮೋದನೆಗಾಗಿ ಕಾನ್ ಸಲ್ಲಿಸಲು IFMS ನಲ್ಲಿ upload ಮಾಡಲು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಕಾನ್ ಸಲ್ಲಿಸಲು ತಮ್ಮ ಪರವಾಗಿ ಸಲ್ಲಿಸಿದೆ.

28/12/23

(7) ಡಿ.ಡಿ.(ಎ)

ಈ ಪ್ರಸ್ತಾವನೆಯು ಕಾನ್ ಸಲ್ಲಿಸಿದ ದಿ: 26/12/2023 ರಂದು. ಪರಿಶೀಲಿಸಲಾಗಿದ್ದು, ಸದರಿ ಜಮೀನಿನ ಸ್ವಾಧೀನಾನುಭವದಾರರಾದ ಶ್ರೀಮತಿ ಲಕ್ಷ್ಮಮ್ಮ ಕೋಂ ಲೇಟ್ ಮುನಿಯಪ್ಪ ಮತ್ತು ಇತರರು ಸಲ್ಲಿಸಿರುವ ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿ ಕೋರಿರುವಂತೆ ಸರ್ವೆ ನಂ. 5 ರ ಪರಿಹಾರಧನ 11,11,000/- ಹಾಗೂ ಸರ್ವೆ ನಂ. 2 ರ ಪರಿಹಾರಧನ 10,13,200/- ಒಟ್ಟಾರೆ 10,5,96,800/- ಗಳನ್ನು ಅನುಮೋದನೆಗಾಗಿ ಕಾನ್ ಸಲ್ಲಿಸಲು IFMS ನಲ್ಲಿ upload ಮಾಡಲು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಕಾನ್ ಸಲ್ಲಿಸಿದೆ.

29/12/23

Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

No. 2nd Final Bill (For Other Works) Date.....20.....

Division: Yelahnaka Project Division Sub Division: Yelahnaka Project Division.

Bill Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.....

Name of Work Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits **Est. cost: 1500.00 lakhs**

Job Code No:001-21-000020

Name of Contractor and Full Address : M/s SLP Infra Engineers Pvt Ltd[Sri.H.S Yashwanth Gowda]

Work Order No:**EE[Project]/Ynk Zone/W.O/17/2021-22,** **Dated : 25-08-2021**

Certified that the measurements were taken by me on 8/09/2023 and recorded in pages 583533 to 583558 of measurement Book No. 11/20-21 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurements were taken by me on 8/09/2023. and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sub-Division Officer

If Memorandum of Payment

1)	Total value of work done or supplies made as per account within	11111000-00
2)	Deduct amount to be held in reserve being.....percent Rs.....	2222200-00
3)	Deduct amount to be held in Balance	992100-00
4)	Deduct Payment :	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....	992100-00
	Amount adjusted towards cash advance recovery of	111100-00
	b) Payments cost store or other materials supplied.	111100-00
	Now made recovery of amount creditable to this/other work	3084600-00
	Amount paid on this bill Cheque/Cash	105132.00-00
5)	Balance being unpaid value of work done held in reserve	10596800-00
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	
7)	Net amount due to or from contractor	
	Unadjusted items	
8)	Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied	

Contractor's Signature

Received Rs.....(in words)

By Cash and by adjustment of Payment as per memorandum.

Witnesses :

1.

2.

Dated..... Signature of Contractor

(For use in the Office)

Head of Account P-3855

Audited & admitted for Rs. 11111000-00

10596800-00

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated..... and Rs. 105132.00 by Adjustment

Initials of Officer Making Payment

Executive Engineer

Asst. Clerk Project Division | Acct. Supdt. Project Division B.B.M.P. | Exe. Engineer Project Division B.B.M.P

Name Of Work: Improvements and Development and widening of road from National Highway to Railway Line via Nitte Meenakshi College Road till BBMP Limits

ABSTRACT

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	KSRRB 200-9. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorney jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications.	Sqm	32580.25	15.61	508585.85	4351.64	67930.19	28225.58	15.61	440608.36	32577.22	508518.55
2	KSRRB M200-15.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. iii) Dismantling Stone Masonry. A. Rubble Stone masonry in lime mortar. MORTH Specification No. 202.	Cum	1260.00	309.45	389907.32	639.03	197747.99	620.77	309.45	192098.05	1259.80	389846.04
3	Dismantling burnt brick masonry in clay mortar/lime mortar/cement mortar and stacking the bricks within a radius of 50m and removing the debris to a distance upto 200m.	Cum	719.82	264.46	190360.72	399.94	105766.00	319.74	264.46	84556.63	719.68	190312.64
4	Removing B.S. slab of Drain and stacking.	Sqm	3234.60	105.60	341569.72	567.70	59948.41	2664.92	105.60	281412.22	3232.62	341360.63
5	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete asper specifications.	Cum	6600.31	212.12	1400029.07	5041.35	1069348.89	1557.24	212.12	330315.55	6598.59	1399664.44
6	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum	828.93	5476.44	4539563.25	647.31	3544972.75	178.35	5476.44	976719.50	825.66	4521692.25
7	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specificationsdo- Wall & bottom thickness 15cm	Cum	1527.48	7141.23	10908077.63	1195.72	8538893.98	328.37	7141.23	2344971.13	1524.09	10883865.11

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
8	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification.	MT	115.90	65702.62	7614926.42	92.03	6046564.85	23.82	65702.62	1565148.26	115.85	7611713.12
9	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	3211.11	2360.82	7580855.12	2564.37	6054017.91	630.45	2360.82	1488379.44	3194.82	7542397.35
10	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	90.00	5472.77	492549.30	72.00	394039.44	18.00	5472.77	98509.86	90.00	492549.30
	Above 125%	Sqm	279.14	5472.77	1527661.36			277.39	5472.77	1518091.67	277.39	1518091.67
11	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1km and complete as per specifications.	Cum	5324.08	59.69	317774.27	0.00	0.00	5320.80	59.69	317578.56	5320.80	317518.56
12	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density).	Cum	16598.28	348.02	5776478.17	0.00	0.00	16598.02	348.02	5776387.50	16598.02	5776387.50
13	KSRRB 300-50. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications.	Sqm	11546.70	41.32	477124.08	0.00	0.00	11546.70	41.32	477124.08	11546.70	477114.08
14	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications.	Sqm	35099.87	6.43	225613.18	0.00	0.00	35097.95	6.43	225600.83	35097.95	225600.83

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present measurement				
15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications.	Cum	7019.97	2014.64	14142723.37	0.00	0.00	7019.59	2014.64	14141949.30	7019.59	14141949.30
16	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.	Cum	8430.25	2021.07	17038101.86	0.00	0.00	8430.15	2021.07	17037912.30	8430.15	17037912.30
17	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Sqm	33720.98	30.30	1021821.65	0.00	0.00	33720.61	30.30	1021810.28	33720.61	1021810.28
18	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen.	Cum	1686.05	6471.83	10911816.62	0.00	0.00	1686.03	6471.83	10911695.22	1686.03	10911695.22
19	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.	sqm	33720.98	12.86	433500.09	0.00	0.00	33720.61	12.86	433495.27	33720.61	433495.27
20	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using – do – using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminus binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic)	Cum	1348.84	7613.21	10268997.91	0.00	0.00	1348.82	7613.21	10268883.66	1348.82	10268883.66

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
21	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.	Cum	129.77	5805.18	753337.75	0.00	0.00	125.05	5805.18	725937.32	125.05	725937.32
22	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications.	Cum	384.06	214.87	82523.16	0.00	0.00	384.06	214.87	82523.16	384.06	82523.16
23	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete	Nos	14419.00	437.09	6302357.45	0.00	0.00	13894.00	437.09	6072886.78	13894.00	6072886.78
24	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	2595.40	85.40	221640.02	0.00	0.00	2501.00	85.40	213578.52	2501.00	213578.52
25	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Sqm	1496.85	459.13	687241.26	0.00	0.00	1492.50	459.13	685244.06	1492.50	685244.06
26	KSRRB M800 Road markers / Road stud KSRRB M800-35. Providing and fixing of road stud 100x 100 mm, diecast in aluminium, resistant to corrosive effect of salt and grit, fitted with lense reflectors, installed in concrete or asphaltic surface by drilling hole 30 mm upto a depth of 60 mm and bedded in a suitable bituminous grout or epoxy mortar, all as per BS: 873 part 4:1973 complete as per specifications.	Nos	2156.00	360.87	778040.57	0.00	0.00	2156.00	360.87	778040.57	2156.00	778040.57

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
27	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956 - 09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4 mm thick Aluminium Composite Material sheet having minimum 0.5 mm thick Aluminium skin on both sides with back side painted grey colour and fixed over back support frame SS angle of 15mm x 20mmx 1.2mm, supported by 38mm OD stainless steel pipe all round in 304 grade and 2 nos of vertical posts of 50 mm OD stainless steel pipe of 202 grade firmly fixed to the ground by means of properly designed foundation of size 450mm x 450mm x 600mm in 1:1.5:3 ratio cement concrete. The background shall be blue in color with letters and border in white, the item includes earthwork excavation, cost of all materials, loading, unloading, lead, lift, transportation etc., complete. as per direction of engineer incharge of work clause 6.9 of IRC 67-2012 for Type XI retro reflective sheeting from the sheeting manufacturer & a certified copy of test reports from an independent test laboratory conforming to clause 6.7 of IRC 67-2012 including outdoor weather	Sqm	7.20	14236.55	102503.15	0.00	0.00	7.20	14236.55	102503.15	7.20	102503.15
28	KSRRB M800-2. Retro-Reflectorised Traffic Signs - Manufacturing, supply and installation of retro- reflectorised cautionary, mandatory and informatory signboards made out of cu`be corner micro prismatic grade sheeting confirming to 900 MM octagon stop board type XI standards of IRC :67:2012 specifications & fixed over 4 mm thick aluminium composite panel sheet having minimun 0.30 thick aluminium skin on both sides & fixed over a support frame of 25x25x3 mm MS angle and mounted on 75mm dia OR 75x75x6mm Mild steel angle of total height 2.70m with clear height of not less than 2.10 m from the ground level to the bottom of the sign board & 60 cm below ground level. The sign post should be painted with one coat of red oxide paint and white colour with brands of 30 cm height alternatively firmly fixed to the ground by means of foundation with M20 grade cement concrete of 45 cm x45 cm x 60 cm including cost & conveyance of all materials, equipment, machinery & labour with all leads and lifts, loading charges necessary for satisfactory completion of the work as directed by engineer in charge. 10 years warranty for retro reflective sheeting from the original sheeting manufacturer as per clause 6.9 in IRC 2012 & a certified copy of three years outdoor	Nos	8.00	5403.90	43231.21	0.00	0.00	8.00	5403.90	43231.21	8.00	43231.21
29	Retro-Reflectorised Traffic Signs Providing and fixing of retro - reflectorised cautionary, mandatory and informatory sign as per IRC:67 made of high intensity grade sheeting vide Clause 801.3, fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M 15 grade cement concrete 45 cm x 45 cm x 60 cm, 60 cm below ground level as per approved drawing. (Standard data Book data) 900 MM Equilateral triangle - TYPE XI	Nos	10.00	3697.79	36977.93	0.00	0.00	10.00	3697.79	36977.93	10.00	36977.93

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
30	Fabricating, supplying and erection of ...Mtrs long hot dip Galvanized Octagonal pole with BSEN 10025 grade S 355 JO steel plate for shaft, IS 2062 for base plate with door opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for .....Mtrs pole in single section and single joint welded as per IS 9595/IS 10178AWS having dimensions bottom .....mm, top....mm with 3mm thick, suitable base plate and 4Nos of long J bolts along with template and the pole shall be hot dip galvanized in single dipping with not less than 65micron as per ASTM-A123 and 153 etc., (excluding foundation) as per drawing appended. 7 meters - Top 70mm and bottom 130mm dia.	Nos	0.00	11040.12	0.00	0.00	0.00	0.00	11040.12	0.00	0.00	0.00
31	Double Arm Bracket with 1500mm Standard 40/50MM dia	Nos	0.00	3146.84	0.00	0.00	0.00	0.00	3146.84	0.00	0.00	0.00
32	Supply of LED Streetlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, maximum light intensity should be between 60 degrees to 70 degrees. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains, Surge Protection- Min 5KV along with Over voltage/ Overload, short circuit/ miss-wiring protection. Compatible for pole mouting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB.LED Efficiency>130lm/w, nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the	Nos	0.00	9228.41	0.00	0.00	0.00	0.00	9228.41	0.00	0.00	0.00
33	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 7tanks treatment with powder coated paint and finally finished with approved colour etc., complete.16SWG	Sqcm	0.00	0.37	0.00	0.00	0.00	0.00	0.37	0.00	0.00	0.00
34	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.40x40x6mm	Nos	0.00	258.03	0.00	0.00	0.00	0.00	258.03	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Modified Schedule 'B'			Previous measurement			Present Measurement			
35	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts, necessary phase separators, handle and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics)FOUR POLE 100Amps 25kA.	Nos	0.00	6464.48	0.00	0.00	0.00	0.00	6464.48	0.00	0.00	0.00
36	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.40 Amps DP	Nos	0.00	1349.83	0.00	0.00	0.00	0.00	1349.83	0.00	0.00	0.00
37	Supplying and Fixing of. mm dia class A GI pipe bracket up to 2 Mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires.Using 32mm dia G.I.Pipe	Nos	0.00	843.87	0.00	0.00	0.00	0.00	843.87	0.00	0.00	0.00
38	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 4 core 16 sqmm	m	0.00	151.51	0.00	0.00	0.00	0.00	151.51	0.00	0.00	0.00
39	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 3.5 core 35 sqmm	m	0.00	227.73	0.00	0.00	0.00	0.00	227.73	0.00	0.00	0.00
40	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.6 sqmm to 16 sqmm.	m	0.00	11.94	0.00	0.00	0.00	0.00	11.94	0.00	0.00	0.00
41	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. 25 sqmm to 75 sqmm P.41/I.6.5.2	m	0.00	15.61	0.00	0.00	0.00	0.00	15.61	0.00	0.00	0.00
42	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7)In soil (ordinary).	m	0.00	78.05	0.00	0.00	0.00	0.00	78.05	0.00	0.00	0.00
43	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.1.5 sqmm.	m	0.00	21.12	0.00	0.00	0.00	0.00	21.12	0.00	0.00	0.00
44	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.10 sqmm.	m	0.00	116.62	0.00	0.00	0.00	0.00	116.62	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Modified Schedule -B			Previous measurement			Present Measurement			Up to date	
45	Providing Rcc Pole pedstal of Size 0.5x0.5x1.6 Mtrs Including digging of pit, tor steel, anchoring bolts nuts ,templates ,Centring,1;4;8base concrete,1;2;4pedestal concrete and etc coplete as per the data sheet enclosed 18	Nos	0.00	4259.00	0.00	0.00	0.00	0.00	4259.00	0.00	0.00	0.00
46	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 12 mm dia	Nos	0.00	3050.00	0.00	0.00	0.00	0.00	3050.00	0.00	0.00	0.00
47	Thiristor based single/ Three phase smart street light control and monitoring system Remotely control and and monitorable smart street light system by using web or mobile application .smart control system has hardware ruggedness over field issues like line cross, line short, lighting and any other irregularities in voltage. It has some features like 1.Remote lighting management.2.Precise lighting turnoff.3.Load ballancing.4.Load power regulation.5.Status tracking. It works on the basis of some of these features 1) Main Control Unit (Mother board) : Handles controlling , data handling and other	Nos	0.00	52300.00	0.00	0.00	0.00	0.00	52300.00	0.00	0.00	0.00
48	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.35Sqmm	Nos	0.00	337.09	0.00	0.00	0.00	0.00	337.09	0.00	0.00	0.00
	EIRL											
	Shifting Transformer and OD, RMU. and Laying UG Cable 400 sq mm ,240 Sq mmand 95 sq mm											
	Material Cost											
E1	11KV 3X400 Sqmm XLPE UG Cable Round Armed.	Kmtr	4.00	2245566.00	8982264.00	0.00	0.00	4.00	2245566.00	8982264.00	4.00	8982264.00
E2	Heat shrinkable 11KV 400 Sqmm UG Cable indoor pot head XLPE.	Nos	15.00	4268.00	64020.00	0.00	0.00	15.00	4268.00	64020.00	15.00	64020.00
E3	Labour Charges For For Heat shrinkable 11KV 400 Sqmm UG Cable indoor pot head XLPE.	Nos	15.00	1709.00	25635.00	0.00	0.00	15.00	1709.00	25635.00	15.00	25635.00
E4	Straight through joint kits Heat Shrinkable type suitable for 3x400Sqmm	Nos	14.00	9706.00	135884.00	0.00	0.00	14.00	9706.00	135884.00	14.00	135884.00
E5	Labour Charges For Straight through joint kits Heat Shrinkable type suitable for 3x400Sqmm	Nos	14.00	1865.00	26110.00	0.00	0.00	14.00	1865.00	26110.00	14.00	26110.00
E6	11 KV, 3 core, XLPE HT UG Cable Round armed 3 X95 Sqmm	Kmtr	1.20	782621.00	939145.20	0.00	0.00	1.20	782621.00	939145.20	1.20	939145.20
E7	Straight Through Jointing Kits HS Type suitable for 95 Sqmm Cable	Nos	10.00	6481.00	64810.00	0.00	0.00	10.00	6481.00	64810.00	10.00	64810.00
E8	Labour Charges For Straight Through Jointing Kits HS Type suitable for 95 Sqmm Cable	Nos	10.00	1865.00	18650.00	0.00	0.00	10.00	1865.00	18650.00	10.00	18650.00
E9	Heat shrinkable Indoor type Cable Termination Kit for XLPE Cable, 3X95 Sqmm.	Nos	12.00	3319.00	39828.00	0.00	0.00	12.00	3319.00	39828.00	12.00	39828.00
E10	Labour Charges For Heat shrinkable Indoor type Cable Termination Kit for XLPE Cable, 3X95 Sqmm	Nos	12.00	1709.00	20508.00	0.00	0.00	12.00	1709.00	20508.00	12.00	20508.00

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
E11	11 KV, 3 core, XLPE HT UG Cable Round armed 3 X240 Sqmm	Kmtr	0.65	1471370.00	956390.50	0.00	0.00	0.65	1471370.00	956390.50	0.65	956390.50
E12	Straight Through Jointing Kits HS Type suitable for 240 Sqmm Cable	Nos	2.00	11227.00	22454.00	0.00	0.00	2.00	11227.00	22454.00	2.00	22454.00
E13	Labour Charges For Straight Through Jointing Kits HS Type suitable for 240 Sqmm Cable	Nos	2.00	1865.00	3730.00	0.00	0.00	2.00	1865.00	3730.00	2.00	3730.00
E14	Heat shrinkable Indoor type Cable Termination Kit for XLPE Cable, 3X240 Sqmm.	Nos	1.00	4159.00	4159.00	0.00	0.00	1.00	4159.00	4159.00	1.00	4159.00
E15	Labour Charges For Heat shrinkable Indoor type Cable Termination Kit for XLPE Cable, 3X240 Sqmm.	Nos	1.00	1709.00	1709.00	0.00	0.00	1.00	1709.00	1709.00	1.00	1709.00
E16	Heat shrinkable Outdoor type Cable Termination Kit for XLPE Cable, 3X240 Sqmm.	Nos	3.00	4715.00	14145.00	0.00	0.00	3.00	4715.00	14145.00	3.00	14145.00
E17	Labour Charges For Heat shrinkable Outdoor type Cable Termination Kit for XLPE Cable, 3X240 Sqmm.	Nos	3.00	1709.00	5127.00	0.00	0.00	3.00	1709.00	5127.00	3.00	5127.00
E18	Labour Charges For Eartwork Excavation For Cable Trench Of 0.5 To 0.75 Mtr Width And Depth Upto 1mtr Including Trial Pits Deposting On Bank	Cmtr	3500.00	226.00	791000.00	0.00	0.00	3500.00	226.00	791000.00	3500.00	791000.00
E19	Sand	Cmtr	500.00	1700.00	850000.00	0.00	0.00	500.00	1700.00	850000.00	500.00	850000.00
E20	Labour Charges For Sand	Cmtr	500.00	96.59	48295.00	0.00	0.00	500.00	96.59	48295.00	500.00	48295.00
E21	GI Pipe, 150 mm Dia for drain crossing, cable raising etc.,.	Mtr	400.00	1243.00	497200.00	0.00	0.00	400.00	1243.00	497200.00	400.00	497200.00
E22	Labour Charges For GI Pipe, 150 mm Dia for drain crossing, cable raising etc.,.	Mtr	400.00	50.00	20000.00	0.00	0.00	400.00	50.00	20000.00	400.00	20000.00
	PART C: DTC SHIFTING										0.00	0.00
E23	Spun pole 11.0 mtr long	Nos	3.00	16850.00	50550.00	0.00	0.00	3.00	16850.00	50550.00	3.00	50550.00
E24	Labour Charges For Spun pole 11.0 mtr long	Nos	3.00	2901.00	8703.00	0.00	0.00	3.00	2901.00	8703.00	3.00	8703.00
E25	Single pole transformer structure kit for 250 kVA	Set	3.00	26734.00	80202.00	0.00	0.00	3.00	26734.00	80202.00	3.00	80202.00
E26	Labour Charges For Single pole transformer structure kit for 250 kVA	Set	3.00	2238.00	6714.00	0.00	0.00	3.00	2238.00	6714.00	3.00	6714.00
	Concreting Materials For 11 Mtrs Spun Pole										0.00	0.00
E27	Labour Charges For Base Concreting 1;4;8 1000*1000*150mm	Each	3.00	730.00	2190.00	0.00	0.00	3.00	730.00	2190.00	3.00	2190.00
E28	Labour Charges For Pole Concreting 1;4;8 1000*1000*150mm	Each	3.00	12177.00	36531.00	0.00	0.00	3.00	12177.00	36531.00	3.00	36531.00
E29	Labour Charges For Coping Concreting 1;4;8 1000*1000*150mm	Each	3.00	1930.00	5790.00	0.00	0.00	3.00	1930.00	5790.00	3.00	5790.00
E30	Labour Charges For Construction Of Platform [1.5*1.5*1.2] Mtr In Size Stone For Erection Of Transformers/Heavy Equipmemt	Per Structure	3.00	26401.00	79203.00	0.00	0.00	3.00	26401.00	79203.00	3.00	79203.00
E31	HT Single top support with bolts, nuts & washers	Kmtr	9.00	78.00	702.00	0.00	0.00	9.00	78.00	702.00	9.00	702.00
E32	Labour Charges For HT Single top support with bolts, nuts & washers	Kmtr	9.00	70.00	630.00	0.00	0.00	9.00	70.00	630.00	9.00	630.00
E33	Rabbit ACSR Conductor for jumps	Kmtr	1.30	36497.00	47446.10	0.00	0.00	1.30	36497.00	47446.10	1.30	47446.10
E34	Labour Charges For Rabbit ACSR Conductor for jumps	Kmtr	1.30	3443.00	4475.90	0.00	0.00	1.30	3443.00	4475.90	1.30	4475.90
E35	Alkathene tube 19mm dia and in coils of 30 mtrs	Coil	9.00	458.00	4122.00	0.00	0.00	9.00	458.00	4122.00	9.00	4121.00
E36	Earthing materials pipe type for grounding as per Drawing No. BESCOM/GM/CP/15 & 34/Dt: 24.10.07.	Set	12.00	1501.00	18012.00	0.00	0.00	12.00	1501.00	18012.00	12.00	18012.00
E37	Labour Charges For Earthing materials pipe type for grounding as per Drawing No. BESCOM/GM/CP/15 & 34/Dt: 24.10.07.	Set	12.00	631.00	7572.00	0.00	0.00	12.00	631.00	7572.00	12.00	7571.00
E38	Bolt And Nuts Of Various Sizes	Kgs	30.00	84.09	2522.70	0.00	0.00	30.00	84.09	2522.70	30.00	2521.70
	Part C - Proposed Material for LT Line										0.00	0.00
E39	9Mtr's long RCC Pole	Nos	25.00	6258.00	156450.00	0.00	0.00	25.00	6258.00	156450.00	25.00	156450.00
E40	Labour Charges For 9Mtr's long RCC Pole	Nos	25.00	1166.00	29150.00	0.00	0.00	25.00	1166.00	29150.00	25.00	29150.00

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
E41	Labour Charges For Digging Of Pits 1.6m Depth For Errection of 7.5/8 M Long Steel/Rcc/psc/pcc Supports	Nos	80.00	1151.00	92080.00	0.00	0.00	80.00	1151.00	92080.00	80.00	92080.00
E42	LT 2 Pin cross arms	Nos	80.00	115.00	9200.00	0.00	0.00	80.00	115.00	9200.00	80.00	9200.00
E43	Labour Charges For LT 2 Pin cross arms	Nos	80.00	106.00	8480.00	0.00	0.00	80.00	106.00	8480.00	80.00	8480.00
E44	LT Aerial Bunched Cable 3x95 + 1x70 + 1x35 Sqmm Street light (Insulated messenger cum Neutral)	Kmtr	1.50	467298.00	700947.00	0.00	0.00	1.50	467298.00	700947.00	1.50	700947.00
E45	Labour Charges For LT Aerial Bunched Cable 3x95 + 1x70 + 1x35 Sqmm Street light (Insulated messenger cum Neutral)	Kmtr	1.50	22469.00	33703.50	0.00	0.00	1.50	22469.00	33703.50	1.50	33703.50
E46	Piercing Connector Suitable for 16 Sqmm - 95 Sqmm AB Cable - Service Connections	Nos	80.00	235.00	18800.00	0.00	0.00	80.00	235.00	18800.00	80.00	18800.00
E47	Labour Charges For Piercing Connector Suitable for 16 Sqmm - 95 Sqmm AB Cable - Service Connections	Nos	80.00	85.00	6800.00	0.00	0.00	80.00	85.00	6800.00	80.00	6800.00
E48	Suspension Clamp Assembly 16 to 70 mm (Excluding pole clamp & Eye Hook)	Set	80.00	196.00	15680.00	0.00	0.00	80.00	196.00	15680.00	80.00	15680.00
E49	Labour Charges For Suspension Clamp Assembly 16 to 70 mm (Excluding pole clamp & Eye Hook)	Set	80.00	127.00	10160.00	0.00	0.00	80.00	127.00	10160.00	80.00	10160.00
E50	Universal Hook and Bolts & Nuts	Nos	80.00	314.00	25120.00	0.00	0.00	80.00	314.00	25120.00	80.00	25120.00
E51	Labour Charges For Universal Hook and Bolts & Nuts	Nos	80.00	169.00	13520.00	0.00	0.00	80.00	169.00	13520.00	80.00	13520.00
E52	Dead End Clamp/Anchor Clamp Assembly 16 to 70 Sqmm Bare Messenger	Set	20.00	206.00	4120.00	0.00	0.00	20.00	206.00	4120.00	20.00	4120.00
E53	Labour Charges For Dead End Clamp/Anchor Clamp Assembly 16 to 70 Sqmm Bare Messenger	Set	20.00	127.00	2540.00	0.00	0.00	20.00	127.00	2540.00	20.00	2540.00
E54	Pole clamp for HT/LT AB cable	Set	50.00	103.00	5150.00	0.00	0.00	50.00	103.00	5150.00	50.00	5150.00
E55	Labour Charges For Pole clamp for HT/LT AB cable	Set	50.00	211.00	10550.00	0.00	0.00	50.00	211.00	10550.00	50.00	10550.00
	Part B -Releasing And Refixing										0.00	0.00
E56	Labour Charges For Releasing Of 8mtr PCC/PSC Pole	Nos	25.00	1166.00	29150.00	0.00	0.00	25.00	1166.00	29150.00	25.00	29150.00
E57	Labour Charges For Releasing Of 8mtr PCC/PSC Pole Re errection	Nos	55.00	2215.00	121825.00	0.00	0.00	55.00	2215.00	121825.00	55.00	121825.00
E58	Labour Charges For Releasing And Re Strining Of LT AB Cable	Kmt	1.90	22469.00	42691.10	0.00	0.00	1.90	22469.00	42691.10	1.90	42691.10
E59	Labour Charges For Releasing And Re-fixing Of Single Pole Transformer Structure Kit For 250kva	Set	3.00	2238.00	6714.00	0.00	0.00	3.00	2238.00	6714.00	3.00	6714.00
E60	Labour Charges For Releasing And Re-fixing Of GOS 200A Single Work	Set	9.00	700.00	6300.00	0.00	0.00	9.00	700.00	6300.00	9.00	6300.00
E61	Labour Charges For Releasing And Re-fixing Of H Frame For GOS Mounting	Set	3.00	174.00	522.00	0.00	0.00	3.00	174.00	522.00	3.00	522.00
E62	Labour Charges For Releasing And Re-Wiring Of Lt Wiring Kit	Set	3.00	644.00	1932.00	0.00	0.00	3.00	644.00	1932.00	3.00	1931.00
E63	Labour Charges For Releasing And Re-fixing Of LTD BOX	Nos	3.00	501.00	1503.00	0.00	0.00	3.00	501.00	1503.00	3.00	1503.00
E64	Labour Charges For Releasing And Re Hoisting Of 1*250kva Transformer	Nos	3.00	1001.00	3003.00	0.00	0.00	3.00	1001.00	3003.00	3.00	3003.00
E65	Labour Charges For Releasing And Re-fixing OfDTC Metering Box With DTC Meter	Nos	3.00	511.00	1533.00	0.00	0.00	3.00	511.00	1533.00	3.00	1533.00
E66	Labour Charges For Releasing And Re-fixing Of DTC Meter	Nos	3.00	631.00	1893.00	0.00	0.00	3.00	631.00	1893.00	3.00	1893.00
E67	Labour Charges For Releasing And Re-fixing OfHG Fuse Unit	Set	3.00	375.00	1125.00	0.00	0.00	3.00	375.00	1125.00	3.00	1125.00
	PART B - Providing Compact RMU PORTION (2OD+3VL) & OD										0.00	0.00
E68	Labour Charges For Flat Form of Size As Per Item No-04 With Labour	Set	3.00	26401.00	79203.00	0.00	0.00	3.00	26401.00	79203.00	3.00	79203.00
E69	Route and Joint Indicating Stones	Nos	2.00	130.00	260.00	0.00	0.00	2.00	130.00	260.00	2.00	260.00
E70	Labour Charges For Route and Joint Indicating Stones	Nos	2.00	68.00	136.00	0.00	0.00	2.00	68.00	136.00	2.00	136.00

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous measurement		Present Measurement			Up to date	
E71	Labour Charges For Foundation With Reinforcement CC 1;2;4 As Per Labour Charges Item No 33.9	Cmtr	12.96	5441.00	70515.36	0.00	0.00	12.96	5441.00	70515.36	12.96	70515.36
E72	Labour Charges For Providing Reinforcement As Per Labour Charges Item No 28.1	Kgs	126.00	60.48	7620.48	0.00	0.00	126.00	60.48	7620.48	126.00	7620.48
E73	Labour Charges For Suplying Of Frame Of MS Channel 100*50mm And MS Angle 40*40*5mm Welding Etc	Kgs	150.00	50.00	7500.00	0.00	0.00	150.00	50.00	7500.00	150.00	7500.00
E74	Labour Charges For Rod Type Earthing With 40mm Dia 3,mtrs Long Ms Rod As Per Specification	Nos	6.00	2000.00	12000.00	0.00	0.00	6.00	2000.00	12000.00	6.00	12000.00
E75	Labour Charges For Lettering The RMU With Enamel Paint And Also Writing Singel Line Diagram Of Each Panel Caution Board Danger Board Including Cost Of Paint	Nos	9.00	656.00	5904.00	0.00	0.00	9.00	656.00	5904.00	9.00	5904.00
E76	Labour Charges For Earthwork Excavation For RMU Founadation Deposting Ogf Earth On Bank Up To Lead of 50mtrs and With A Lift Upto 1.5m	Cmtr	29.97	189.00	5664.33	0.00	0.00	29.97	189.00	5664.33	29.97	5664.33
E77	Labour Charges For Fixing Founadtion Frame Of MS Channel 100*50mm And MS Angle 40*40*5mm Welding Fixing In Concrete Aliging The RMU On Founadtion Bed Assembly Of Units	Nos	9.00	3120.00	28080.00	0.00	0.00	9.00	3120.00	28080.00	9.00	28080.00
E78	Earthing materials pipe type for grounding as per Drawing No. BESCOM/GM/CP/15 & 34/Dt: 24.10.07	set	12.00	1501.00	18012.00	0.00	0.00	12.00	1501.00	18012.00	12.00	18012.00
E79	Labour Charges For Earthing materials pipe type for grounding as per Drawing No. BESCOM/GM/CP/15 & 34/Dt: 24.10.07	set	12.00	631.00	7572.00	0.00	0.00	12.00	631.00	7572.00	12.00	7571.00
	Sub Total				**120605427.62**		**26079230.41**		**Sub Total**	**94163708.56**		**120242938.97**
	GST 18%				**20144222.87**		**3129507.65**		**GST 18%**	**16949471.73**		**20078179.38**
	Grand Total				**140749650.49**		**29208738.06**		**Grand Total**	**111113180.28**		**140321918.34**

29208700 111110000-00 140318700

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92